

1 Commissioning



WARNING

Only qualified persons should conduct commissioning.



CAUTION

Preliminary electrical system checks such as earth continuity, polarity, resistance to earth and short circuit must be carried out by using a suitable test meter by a competent person.



NOTICE

Installation manual / Installer reference guide. This general commissioning checklist can be used as a guideline and reporting template during the commissioning and hand-over to the user.

For more detailed commissioning instructions, see the installation manual or the installer reference guide.

Installer	
Company	
Contact person	
Telephone N°	
Email address	
Date	

Performed by	
Company	
Name	
Telephone N°	
Email address	
Date	
Certificate	

End customer	
Name	
Street – N°	
Zip code – City	
Country	
Telephone N°	
Email address	

Maintenance by	
Company	
Name	
Telephone N°	
Email address	
Date	

Installation				
Model name		Refrigerant type	<input type="text"/>	Standard weight <input type="text"/> kg
Manufacturing date				Additional weight <input type="text"/> kg
Reference installation				
Software version				Total weight <input type="text"/> kg
Serial number				

Number of indoor A/C units	<input type="text"/>		
Number of refrigeration appliances	<input type="text"/>		
Capacity up unit installed	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
Communication box installed	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
CO ₂ detector installed (if outdoor unit is installed indoors)	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
CO ₂ detector installed (at locations with indoor units)	<input type="checkbox"/> Yes	<input type="checkbox"/> No	

Safety / last minute risk analysis

Note: Before continuing, make sure all required safety measures are taken. If not, do NOT start commissioning. Perform a last minute risk analysis on the following items. For more details, see the installer reference guide of the unit.

Safe access to the installation	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Emergency exits	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Enclosed workplace	<input type="checkbox"/> No	<input type="checkbox"/> Yes	Necessary personal protection equipment	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Working at heights	<input type="checkbox"/> No	<input type="checkbox"/> Yes	CO ₂ detection system and evacuation system: tested and commissioned	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Electrical hazards	<input type="checkbox"/> No	<input type="checkbox"/> Yes	Other safety hazards	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK

Precommissioning

Note: Full installation has to be done in line with the installer reference guide. If NOT, do NOT commission and solve all open issues first.

N2 Test data available	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Vacuum test data available	<input type="checkbox"/> Yes	<input type="checkbox"/> No
N2 start pressure	<input type="text"/> bar		Vacuum test start pressure	<input type="text"/> mbar	
N2 test time	<input type="text"/> hours		Vacuum test time	<input type="text"/> hours	
N2 end pressure	<input type="text"/> bar		Vacuum test end pressure	<input type="text"/> mbar	
Power ON 6 hours before commissioning	<input type="checkbox"/> Yes	<input type="checkbox"/> No			

Visual inspection

Refrigeration: Outdoor installation connection capacity	<input type="text"/>	kW	Airconditioning: Outdoor installation connection rate	<input type="text"/>	
Refrigeration: Indoor installation connection capacity	<input type="text"/>	kW	Airconditioning: capacity class of indoor units	<input type="text"/>	
Refrigeration: System index	<input type="text"/>	%	Airconditioning: System index	<input type="text"/>	%

General state	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Air side indoor units correct	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Corrosion/oxidation	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Unit height (≥15 cm)	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Vibrations/frictions	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Communication bus (F1/F2)	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Noise	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Expansion valve rain caps present	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Unit correctly supported	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Release contact (P1/P2) connected	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Piping length within limits	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Alarm contacts (C/C1/W1) connected	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Piping insulation liquid	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Sales selection data available?	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Piping insulation suction	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Logbook available and complete?	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Presence of oil traps	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Outdoor unit heat exchanger state	<input type="checkbox"/>	Clean	<input type="checkbox"/>	Dirty
Oil traps installed correctly	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Presence of installation mistakes	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Liquid line filter present	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Airco energy audit requested?	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Suction line filter present (45°)	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No					
Air side outdoor unit correct	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK					

Settings outdoor unit

Setting	Description	Default value	New value	Setting	Description	Default value	New value
DIP switch	Target evaporating temperature (DS1-1, -2, -3) (A)	<input type="text"/>	<input type="text"/>	2-10	Heat pump off	<input type="text"/>	<input type="text"/>
2-30	Adjusting evaporation temperature (B)	<input type="text"/>	<input type="text"/>	2-15	ΔT correction in outdoor difference evaporation prohibit mode	<input type="text"/>	<input type="text"/>
	Target evaporation temperature (A)+(B)	<input type="text"/>	<input type="text"/>	2-02	Outdoor fan maximum limit (M1F, M2F)	<input type="text"/>	<input type="text"/>
2-06	Airnet address	<input type="text"/>	<input type="text"/>	2-03	Outdoor fan maximum limit (M3F)	<input type="text"/>	<input type="text"/>

Settings indoor unit

Setting	Description	Default value	New value
10-02	Use of remote sensor	<input type="text"/>	<input type="text"/>

Electrical system

	L1	L2	L3	230 V AC					
Main voltage 400 V AC	<input type="text"/> V	<input type="text"/> V	<input type="text"/> V	Control voltage <input type="text"/> V					
Fuse indoor unit	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Isolating switch	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Fuse outdoor unit	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Cable sections	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Fuse capacity up unit	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK					

Operation check

Ambient temperature °C
 Evaporating temperature Te target °C
 Installation capacity %

	OnOff/Inv	Freq.	L1 (A)	L2 (A)	L3 (A)	Td °t(*)	Td SH(*)	Abnormal noise	
Inverter 1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/> °C	<input type="text"/> K	<input type="checkbox"/> No	<input type="checkbox"/> Yes
Inverter 2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/> °C	<input type="text"/> K	<input type="checkbox"/> No	<input type="checkbox"/> Yes
Inverter 3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/> °C	<input type="text"/> K	<input type="checkbox"/> No	<input type="checkbox"/> Yes

(*) Td °t=discharge temperature / Td SH=discharge super heat

Operation mode	<input type="text"/>	Suction pressure refrigeration (LP1)	<input type="text"/> MPa
Error code	<input type="text"/>	Suction pressure airconditioning (LP2)	<input type="text"/> MPa
Opening electronic expansion valve:		Evaporating temperature refrigeration (Te1)	<input type="text"/> °C
Y1E <input type="text"/> pulse	Y7E <input type="text"/> pulse	Evaporating temperature airconditioning (Te2)	<input type="text"/> °C
Y2E <input type="text"/> pulse	Y8E <input type="text"/> pulse	Suction temperature refrigeration (Ts1)	<input type="text"/> °C
Y3E <input type="text"/> pulse	Y13E <input type="text"/> pulse	Suction temperature airconditioning (Ts2)	<input type="text"/> °C
Y4E <input type="text"/> pulse	Y14E <input type="text"/> pulse	Suction superheat refrigeration (SH1)	<input type="text"/> K
Y5E <input type="text"/> pulse		Suction superheat airconditioning (SH2)	<input type="text"/> K
Solenoid valves (0: close / 1: open):		Medium pressure (MP)	<input type="text"/> MPa
Y11S-Y16S <input type="text"/>		Suction temperature INV3 (Ts3)	<input type="text"/> °C
Y21S-Y26S <input type="text"/>		Suction superheat INV3 (SH3)	<input type="text"/> K
Y31S-Y34S <input type="text"/>		Liquid receiver pressure (RP)	<input type="text"/> MPa
Y41S-Y44S <input type="text"/>		High pressure (HP)	<input type="text"/> MPa
		Liquid temperature (TL)	<input type="text"/> °C
		Economizer outlet (Tmo)	<input type="text"/> °C
		Gas cooler outlet (Tde)	<input type="text"/> °C
		Subcooling temperature (outdoor_SC)	<input type="text"/> K

Operation refrigeration output magnetic valves OK Not OK

	First indoor unit	Middle indoor unit	Farthest indoor unit
Operation mode	<input type="text"/>	<input type="text"/>	<input type="text"/>
Indoor unit setpoint	<input type="text"/> °C	<input type="text"/> °C	<input type="text"/> °C
Electronic expansion valve opening	<input type="text"/> Pulse	<input type="text"/> Pulse	<input type="text"/> Pulse
Liquid temperature	<input type="text"/> °C	<input type="text"/> °C	<input type="text"/> °C
Gas temperature	<input type="text"/> °C	<input type="text"/> °C	<input type="text"/> °C

Outdoor unit

Inlet air temperature (Ta)	<input type="text"/> °C	Fan 1	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Outlet air temperature	<input type="text"/> °C	Fan 2	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Approach temperature	<input type="text"/> K	Fan 3	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK

Electrical checks

Electrical connections	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Electrical insulation		Winding resistance		
Alarm contacts (C/C1/W1)	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Inverter 1	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
			Inverter 2	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
			Inverter 3	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK

Overall inspection result

The installation is working: Good Not good Safe Not safe

Follow-up site visit needed? Yes No

General remarks:

Shortcomings that were not fixed during the commissioning:

Measures to be taken in order to resolve the remaining shortcomings:

Signature certified technician





