

Commissioning



WARNING

Only qualified persons should conduct commissioning.



CAUTION

Preliminary electrical system checks such as earth continuity, polarity, resistance to earth and short circuit must be carried out by using a suitable test meter by a competent person.



NOTICE

Installation manual / Installer reference guide. This general commissioning checklist can be used as a guideline and reporting template during the commissioning and hand-over to the user.

For more detailed commissioning instructions, see the installation manual or the installer reference guide.

Installer	
Company name	
Contact person	
Telephone N°	
Email address	
Date	

Performed by	
Company	
Name	
Telephone N°	
Email address	
Date	
Certificate	

End customer	
Name	
Street – N°	
Zip code – City	
Country	
Telephone N°	
Email address	

Maintenance by	
Company	
Name	
Telephone N°	
Email address	
Date	

Installation					
Model name		Refrigerant type	R32	Circuit 1 weight	kg
Serial number				Circuit 2 weight	kg
Serial number applied units					
Software version				Total weight	kg
Manufacturing date					
Reference installation		Type of Chiller		<input type="checkbox"/> Packaged EWA(Y)T-CZP/N/H	
				<input type="checkbox"/> Split EWYT-CZ/O	

Safety / last minute risk analysis

Note: Before continuing, make sure all required safety measures are taken. If not, do NOT start commissioning. Perform a last minute risk analysis on the following items. For more details, see the installer reference guide of the unit.

Safe access to the installation	<input type="checkbox"/> Yes	<input type="checkbox"/> No	General check on possible safety hazards	<input type="checkbox"/> Done	<input type="checkbox"/> Not done
Enclosed workplace	<input type="checkbox"/> No	<input type="checkbox"/> Yes	Emergency exits	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Working at heights	<input type="checkbox"/> No	<input type="checkbox"/> Yes	Presence of necessary personal protection equipment	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Electrical hazards	<input type="checkbox"/> No	<input type="checkbox"/> Yes			

Precommissioning

Note: Full installation has to be done in line with the installation manual. If NOT, do NOT commission and solve all open issues first.

Installation checklist available	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Installation checklist filled	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Unit installed according to Daikin Manuals?	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK			

Visual inspection

Shipping damages	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Sales selection data available	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Unit grounded	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Logbook available and complete?	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Correct unit foundation	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Vibrations/frictions	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Presence of installation mistakes	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Noise	<input type="checkbox"/> Yes	<input type="checkbox"/> No

	Compressor 1	Compressor 2
Model		
Serial number		
Unit setpoint	°C	
What BMS system		

Refrigerant piping check

Pressure within Refrigerant circuit	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Leak test performed	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Leak found	<input type="checkbox"/> Yes	<input type="checkbox"/> No	If found, leak fixed	<input type="checkbox"/> Yes	<input type="checkbox"/> No

Water piping check									
Valves installed	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Correct water direction	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Filters installed	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Piping/water according to specifications	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Plant piping visually revised	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Safe installation	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Plant piping according to Installation drawing	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No					

Electrical check									
Filed wiring according to Wiring diagram	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Oil Heaters were on before start up	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Are electrical connections correct	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	National electrical laws and local laws respected	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Circuit Breaker installed	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No					

Split models check									
Piping height between indoor/outdoor	m	<input type="text"/>	Piping limit within specifications	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No		
Piping length between indoor/outdoor	m	<input type="text"/>	Communication between indoor and outdoor	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK		
Refrigerant charge	kg	<input type="text"/>	Latest software version on indoor and outdoor	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No		
Charge written on model label	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Space requirements for indoor	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Piping status	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK					

Pre-start up									
Water flow is ok	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Water Volume within specifications	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Air purged	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Flow switch functional	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Main voltage	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Phase voltage	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Main voltage	<input type="text"/>	V	<input type="text"/>	V	<input type="text"/>	V			
Phase unbalance	<input type="text"/>	%			Unbalance checked as specified in IOM	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Auxiliary transformer voltage U1	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Electrical insulation Compressor 1	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Auxiliary transformer voltage U2 (if 2 circuits)	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Electrical insulation Compressor 2	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK
Electrical connections	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK					
Software updated	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No	Brine options corrected	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No
Alarm limits revised	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No					

Changed settings

Note: Add all changed settings and their current value.

Setting	Description	Default value	New value	Setting	Description	Default value	New value

Protections					
Anti-freeze protection	°C	<input type="text"/>	Low pressure unload (only with glycol)	bar	<input type="text"/>
Low outdoor air thermistor lockout	bar	<input type="text"/>			

Calibration						
Evaporator leaving water temperature sensor	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK	Offset if calibrated	<input type="text"/>
Evaporator entering water temperature sensor	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK		<input type="text"/>
Outside air temperature sensor	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK		<input type="text"/>
Suction temperature sensor	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK		<input type="text"/>
Discharge temperature sensor	<input type="checkbox"/>	OK	<input type="checkbox"/>	Not OK		<input type="text"/>
calibration performed	<input type="checkbox"/>	Yes	<input type="checkbox"/>	No		

Dry tests

General alarm operational	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Compressor heaters operational	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Fan operational	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Expansion valve operational	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
Fan speed operational	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	High pressure switch	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
4-way valve operational	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Compressor	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK

Pre-start up comments:

Start-up running adjustments

Pressure transducers	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Pressures transducers calibration	<input type="checkbox"/> Yes	<input type="checkbox"/> No
----------------------	-----------------------------	---------------------------------	-----------------------------------	------------------------------	-----------------------------

Start-up refrigerant system data

Number of running compressors			Suction superheat	K	
Unit capacity	%		Discharge pressure	bar	
Compressor capacity	%		Condensation temperature	°C	
Suction pressure	bar		Discharge temperature	°C	
Evaporating temperature	°C		Discharge superheat	K	
Expansion valve position	pulse		Liquid temperature	°C	
Suction temperature	°C				

	Capacity (%)	L1 (A)	L2 (A)	L3 (A)	Full load amperage
Compressor 1					
Compressor 2					

Battery resistance electronic expansion valve Ω

Oil heater compressor 1	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Oil heater compressor 2	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
-------------------------	-----------------------------	---------------------------------	-------------------------	-----------------------------	---------------------------------

Cooling operation data from evaporator

Inlet water temperature	°C		Approach temperature	K	
Outlet water temperature	°C		Pressure drop evaporator	bar	

	L1 (A)	L2 (A)	L3 (A)	Full load amperage
Pump 1 evaporator				

Check leaving water temperature sensors	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Check flow switch	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
---	-----------------------------	---------------------------------	-------------------	-----------------------------	---------------------------------

Heating operation data from condenser

Inlet water temperature	°C		Approach temperature	K	
Outlet water temperature	°C		Pressure drop evaporator	bar	

	L1 (A)	L2 (A)	L3 (A)	Full load amperage
Pump 1 condenser				

Check leaving water temperature sensors	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK	Check flow switch	<input type="checkbox"/> OK	<input type="checkbox"/> Not OK
---	-----------------------------	---------------------------------	-------------------	-----------------------------	---------------------------------



Analysis report

Water analysis sample (on demand) Yes No Glycol analysis sample (on demand) Yes No

Overall result

The installation is working: Good Not good Follow-up site visit needed? Yes No
 Safe Not safe

Shortcomings and measures to be taken

General remarks:

Shortcomings that were not fixed during the commissioning:

Measures to be taken in order to resolve the remaining shortcomings:

Signature certified technician





