

Commissioning

**WARNING**

Only qualified persons should conduct commissioning.

**CAUTION**

Preliminary electrical system checks such as earth continuity, polarity, resistance to earth and short circuit must be carried out by using a suitable test meter by a competent person.

**NOTICE**

Installation manual / Installer reference guide. This general commissioning checklist can be used as a guideline and reporting template during the commissioning and hand-over to the user.

For more detailed commissioning instructions, see the installation manual or the installer reference guide.

Installer		Performed by	
Company name		Company	
Contact person		Name	
Telephone N°		Telephone N°	
Email address		Email address	
Date		Date	
		Certificate	

End customer		Maintenance by	
Name		Company	
Street – N°		Name	
Zip code – City		Telephone N°	
Country		Email address	
Telephone N°		Date	
Email address			

Installation			
Model name		Refrigerant type	R410a
Serial number		Circuit 1 charge	kg
Serial number applied units		Circuit 2 charge	kg
Software version		Total charge	kg
Manufacturing date			
Reference installation		Type of Chiller	☐ EWWQ water to water ☐ EWLQ condenserless

Safety / last minute risk analysis

Note: Before continuing, make sure all required safety measures are taken. If not, do NOT start commissioning. Perform a last minute risk analysis on the following items. For more details, see the installer reference guide of the unit.

Safe access to the installation	☐ Yes	☐ No	General check on possible safety hazards	☐ Done	☐ Not done
Enclosed workplace	☐ No	☐ Yes	Emergency exits	☐ OK	☐ Not OK
Working at heights	☐ No	☐ Yes	Presence of necessary personal protection equipment	☐ OK	☐ Not OK
Electrical hazards	☐ No	☐ Yes			

Precommissioning

Note: Full installation has to be done in line with the installation manual. If NOT, do NOT commission and solve all open issues first.

Installation checklist available	☐ Yes	☐ No	Installation checklist filled	☐ Yes	☐ No
Unit installed according to Daikin Manuals?	☐ OK	☐ Not OK			

Visual inspection

Shipping damages	☐ Yes	☐ No	Sales selection data available	☐ Yes	☐ No
Unit grounded	☐ OK	☐ Not OK	Logbook available and complete?	☐ Yes	☐ No
Correct unit foundation	☐ Yes	☐ No	Vibrations/frictions	☐ Yes	☐ No
Presence of installation mistakes	☐ Yes	☐ No	Noise	☐ Yes	☐ No
Refrigerant piping within specifications (EWLQ only)	☐ Yes	☐ No	Oil traps installed (EWLQ only)	☐ Yes	☐ No

Compressor 1		Compressor 2	
Model			
Serial number			
Master	Slave 1	Slave 2	Slave 3
Master/Slave system (if applicable) unit size			
Unit setpoint	°C		
What BMS system			

Refrigerant piping check					
Pressure within Refrigerant circuit	☐ Yes	☐ No	Leak test performed	☐ Yes	☐ No
Leak found	☐ Yes	☐ No	If found, leak fixed	☐ Yes	☐ No

Water piping check					
Valves installed	☐ Yes	☐ No	Correct water direction	☐ Yes	☐ No
Filters installed	☐ Yes	☐ No	Piping/water according to specifications	☐ Yes	☐ No
Plant piping visually revised	☐ Yes	☐ No	Safe installation	☐ Yes	☐ No
Plant piping according to Installation drawing	☐ Yes	☐ No			

Electrical check					
Filed wiring according to Wiring diagram	☐ Yes	☐ No	Oil Heaters were on before start up (EWLQ only)	☐ Yes	☐ No
Are electrical connections correct	☐ Yes	☐ No	National electrical laws and local laws respected	☐ Yes	☐ No
Circuit Breaker installed	☐ Yes	☐ No	Electrical phases are correctly sequenced	☐ Yes	☐ No

EWLQ condenserless models check					
Piping height between hydrocube/condenser	m		Piping limit within specifications	☐ Yes	☐ No
Piping length between hydrocube/condenser	m		Condenser fan status	☐ OK	☐ Not OK
Refrigerant charge	kg		Oil traps installed	☐ Yes	☐ No
Charge written on model label	☐ Yes	☐ No	Space requirements for condenser fans	☐ OK	☐ Not OK
Piping status	☐ OK	☐ Not OK	Pipe pressure tested	☐ Yes	☐ No

Pre-start up					
Water flow is ok	☐ Yes	☐ No	Water Volume within specifications	☐ Yes	☐ No
Air purged	☐ Yes	☐ No	Flow switch functional	☐ Yes	☐ No
Main voltage	☐ OK	☐ Not OK	Phase voltage	☐ OK	☐ Not OK

	L1-L2	L2-L3	L1-L3		
Main voltage	V	V	V		
Phase unbalance	%			Unbalance checked as specified in IOM	☐ Yes ☐ No
Auxiliary transformer voltage	☐ OK	☐ Not OK		Electrical insulation Compressor 1	☐ OK ☐ Not OK
Electrical connections	☐ OK	☐ Not OK		Electrical insulation Compressor 2	☐ OK ☐ Not OK
Software updated	☐ Yes	☐ No		Brine settings corrected	☐ Yes ☐ No
Alarm limits revised	☐ Yes	☐ No		Low pressure alarm settings	☐ OK ☐ Not OK

Changed settings

Note: Add all changed settings and their current value.

Setting	Description	Default value	New value	Setting	Description	Default value	New value

Calibration

				Offset if calibrated
Evaporator leaving water temperature sensor	☐ OK	☐ Not OK		
Evaporator entering water temperature sensor (optional)	☐ OK	☐ Not OK		
Condenser leaving water temperature sensor	☐ OK	☐ Not OK		
Condenser entering water temperature sensor (optional)	☐ OK	☐ Not OK		
Discharge temperature sensor	☐ OK	☐ Not OK		
calibration performed	☐ Yes	☐ No		

Dry tests

General alarm operational	☐ OK	☐ Not OK	High pressure switch	☐ OK	☐ Not OK
Fan operational (EWLQ only)	☐ OK	☐ Not OK	Compressor	☐ OK	☐ Not OK

Start-up refrigerant system data

Number of running compressors			Discharge pressure	bar	
Unit capacity	%		Condensation temperature	°C	
Suction pressure	bar		Discharge temperature	°C	
Evaporating temperature	°C		Discharge superheat	K	
Suction temperature	°C		Liquid temperature	°C	

	Capacity (%)	L1 (A)	L2 (A)	L3 (A)	Full load amperage
Compressor 1					
Compressor 2					

Cooling operation data from evaporator

Inlet water temperature	°C		Approach temperature	K	
Outlet water temperature	°C		Pressure drop evaporator	bar	

	L1 (A)	L2 (A)	L3 (A)	Full load amperage
Pump 1 evaporator				

Check leaving water temperature sensors	☐ OK	☐ Not OK	Check pump	☐ OK	☐ Not OK
---	-----------------------------	---------------------------------	------------	-----------------------------	---------------------------------

Heating operation data from condenser (EWWQ only)

Inlet water temperature	°C		Approach temperature	K	
Outlet water temperature	°C		Pressure drop evaporator	bar	

	L1 (A)	L2 (A)	L3 (A)	Full load amperage
Pump 1 condenser				

Check leaving water temperature sensors	☐ OK	☐ Not OK	Check pump	☐ OK	☐ Not OK
---	-----------------------------	---------------------------------	------------	-----------------------------	---------------------------------

Analysis report

Water analysis sample (on demand)	☐ Yes	☐ No	Glycol analysis sample (on demand)	☐ Yes	☐ No
-----------------------------------	------------------------------	-----------------------------	------------------------------------	------------------------------	-----------------------------

Overall result

The installation is working:	☐ Good	☐ Not good	Follow-up site visit needed?	☐ Yes	☐ No
	☐ Safe	☐ Not safe			

Shortcomings and measures to be taken

General remarks:

Shortcomings that were not fixed during the commissioning:

Measures to be taken in order to resolve the remaining shortcomings:

Signature certified technician





