

General info

Unit model	
Serial number	
Telematics IMEI	
Telematics reference name	
Production date	
Other references	

Seller

Company name	
Contact person	
Telephone N°	
Email address	
Address	
City	
Country	

Trailer info

Trailer plate number	
Trailer manufacturer	
Trailer serial number	
Trailer manufacturing date	

Installer

Company name	
Contact person	
Telephone N°	
Email address	
Date	
Address	
City	
Country	

Operator

Company name	
Contact person	
Telephone N°	
Email address	
Address	
City	
Country	

Installation

Unit arrival status	☐ OK	☐ Not OK	Installation kit box	☐ OK	☐ Not OK
Trailer status	☐ OK	☐ Not OK			

Installation inspection

☐ All bolts are OK	☐ Evaporator window	☐ Fuel piping	☐ Pump wiring
☐ Fuel pump	☐ Pre filter	☐ Diesel tank filled	☐ Telematics kit
☐ Bottom plates installed	☐ Top plates installed	☐ Drain water piping	☐ Grid electrical plug
☐ Correct tightness between body and trailer			

Accessories presence and installation

☐ Solar kit	☐ Pre filter heater kit	☐ Door switch	☐ Data logger
------------------------------------	--	--------------------------------------	--------------------------------------

Pre start up

Telematics registration requested	☐ Yes	☐ No
-----------------------------------	------------------------------	-----------------------------

Pre start up checks

☐ Diesel bleeding performed	☐ Battery connected	☐ Engine oils status	☐ Coolant tank check
☐ Latest software installed for HMI	☐ Latest software installed for main PCB	☐ Language set on HMI	☐ Active alarms checked

Commissioning PTI

Duration		Minutes
Results	☐ Passed	☐ Not passed

Passed PTI

☐ General alarms	☐ Engine	☐ High pressure switch	☐ Bypass
☐ Pressure	☐ Temperature	☐ Main expansion valve	☐ Injection expansion valve
☐ Condenser fan 1	☐ Condenser fan 2	☐ Evaporator fan 1	☐ Evaporator fan 2
☐ Compressor	☐ Cooling	☐ Heating	

Field settings

MicroDoorActiveVisualization_hpr	☐ 0 (Disabled)	☐ 1 (Enabled)	FH_THERMO_AUTOSTART_hpr (Thermoregulation when turning ON)	☐ 0 (Disabled)	☐ 1 (Enabled)
FH_MD_EN_hpr (Enable door switch accessory)	☐ 0 (Disabled)	☐ 1 (Enabled)	FH_SALC_r (Supply air limit control)	☐ 0 (Disabled)	☐ 1 (Enabled)
Timer_def_auto_th_r (Auto defrost timer)		Seconds	FH_PSPF_var (Perishable sensitive product function)	☐ 0 (Disabled)	☐ 1 (Enabled)

Test run

Heating operation	☐ OK	☐ Not OK	Frozen operation	☐ OK	☐ Not OK
Continuous operation	☐ OK	☐ Not OK	Start and stop operation	☐ OK	☐ Not OK
Manual defrost	☐ OK	☐ Not OK			
Unit running hours	Hours		Engine running hours	Hours	
Electrical running hours	Hours		Ambient temperature	°C	
Setpoint	°C				
Back-up data downloaded after run	☐ Yes	☐ No			
Alarm history					

Notes:

Issues found during commissioning:

Commissioning finalization

Issues found	☐ Yes	☐ No	Partner location shown	☐ Yes	☐ No
Key handover	☐ Yes	☐ No	Documentation handover	☐ Yes	☐ No
Operation explanation	☐ Yes	☐ No	Warranty explanation	☐ Yes	☐ No
Telematic access to customer	☐ Yes	☐ No	Required maintenance indication	☐ Yes	☐ No
Unit starting service date					

We certify that this unit has been delivered in satisfactory operating conditions with all necessary printed materials and that end user has been familiarized with the basic operation, maintenance requirements and the warranty policies

Name		Customer name	
☐ I am qualified to perform the commissioning			

Signature

Signature customer



